12:34

Outsourced Audit of Utilities Expansion (Kessler International)

July 2006

	Finding	July 2006	
		Recommendation	Dogmon
1.	Some documentation 4		Response
	Some documentation to monitor project costs was incomplete, disorganized, and not available for audit.	project costs in an organized fashion and have it readily available for review.	1. Concur with the recommendation but only partially concur with the finding. City documents could have been better organized, however, no guidelines have ever been issued to the Expansion Team relating to what documents would be required for auditing purposes. The Cit and the Construction Manager (CM) were preparing documents for an audit similar to the previous Townsend Audit. However this investigation took an entirely different direction and the materials requested were very different from the previous audit. The City staff will meet with the City Auditor's Office to develop guidelines to ensure that the critical and essential documents necessary to the audit process are organized and stored in a manner
Ь	here was no public advertising to obtain ids.	2. Construction bids should be publicly advertised.	2. Do not concur with both the finding and the recommendation. The delivery method for the Utility Expansion Program is Construction Manager at Risk. This method was carefully evaluated and selected by staff and approved by City Council. Under this lelivery method a construction team was selected through the Request for Proposal (RFP) process and approved by City Council. A contract was put ogether with the input and guidance of the City Attorney's Office and outside ounsel. No general advertising of bids is

	Finding	Recommendation	Response
			required in this contract. The Construction Manager (CM) provides a Guaranteed Maximum Price (GMP) for the various work authorizations necessary to complete the entire five-year program. To accomplish this, the Construction Manager (CM) takes quotes and bids from the various subcontractors identified in the Request for Proposal (RFP). The City and the Construction Manager (CM) agreed that the Construction Manager (CM) would receive sealed bids from underground utility contractors since these underground utility contractors would be providing the major portion of the work for the projects. To provide fair and open competition among the team members, sealed bids would be appropriate.
3.	Kessler found that some subcontractors had minimum requirements waived.	3. Adhere to minimum qualifications for subcontractors or document mitigating factors for waiving the requirements.	3. Concur with the recommendation but do not concur with the finding. Although we had no contractual relationship with the subcontractors and were not privy to the details of their requirements we have been assured by the Construction Manager that all of the subcontractors met the minimum requirements. Our contract is with the Construction Manager and our concern is that they provide the proper insurances and adhere to the contract requirements. City staff has already implemented procedures to ensure that the

Finding	July 2006	
	Recommendation	Response
4. Bid openings were not open to the public.	4. Use public bidding, sealed bids, and public bid opening procedures to award contracts to contractors and subcontractors.	subcontractors meet their subcontract insurance requirements because it is an item used in the prequalification proces 4. Partially Concur with the recommendation but do not concur with the finding. Sealed bids are appropriate and are already being accomplished. This recommendation would change the City's choice of delivery method. As
The CM increased its employees' billable		discussed in Item 2, this recommended process is not required per the master contract. City representatives are always present at the sealed bid openings to ensure the process was fair and proper. The City and Construction Manager have discussed advertising for underground utility contractors in future contracts and then adding qualified subcontractors to the team. Also, if it is the desire of City Council, we can arrange to hold bid openings at City Hall so the public could attend.
rates to the City without City Council approval on projects that exceeded the Work Authorization expected end date.	5. The City should only pay costs for a work authorization at rates that have been approved by Council.	5. Concur with the recommendation but do not concur with the finding. Staff reviews all labor hours and labor rates with each invoice submittal and has insured that the rates have been properly charged. Every work authorization was submitted to City Council and approved. The package sent to Council includes all the detail of projected labor rates and detail for the entire Guaranteed Maximum Price proposal. Where a

 Finding	Recommendation	Dagnongo
		Response
		projects contract time covered more than one fiscal year there was a rate for the current fiscal year and a projected rate for the next fiscal year. In addition, the Tier One work authorization for each fiscal year included an hourly billing rate schedule that covered personnel from all three tiers. This billing rate schedule was approved by Council with the approval of each of the Tier One work authorizations. The Master Contract may be silent on increasing the labor rates in Tier Two and Tier Three, but the actions of the proposals and approvals were clear.
The City allowed lump sum bids from subcontractors within the gross maximum price contract with the CM.	6. Limit the number of lump sum bids awarded to subcontractors, focusing on actual costs with a not to exceed limit.	6. Do not concur with both the finding and the recommendation. This issue was briefed to City Council along with guidelines set forth by the American Society of Civil Engineers in Engineering Report 45. We are not aware of any national or local standards that discourage lump sum bids. There are many different pricing options available to owners and contractors. Where clear and concise scopes of work are present the Lump Sum pricing format is a highly utilized practice. Many of our projects incorporate different pricing schedules within the work authorization and there are valid reasons for the use of each method. The negotiated lump sum method is most appropriate and most efficient for design services. In addition,

Finding	Recommendation	Response
		the Lump Sum method provided the City with a simplified accounting and payment schedule which reduces the amount of paperwork that has to be reviewed with each invoice. We strongly disagree with the suggestion that we should not use lump sum line items unde a unit price contract. The Florida Department of Transportation (FDOT) pays for some of the same items we do using a lump sum price. This also, is normal, standard industry practice in Southwest Florida.
The negotiated CM labor billing rates were computed using costs specifically excluded in the "Cost of Work" according to the CM Agreement.	7. Ensure that negotiated billing rates are computed in accordance with the terms of the CM Agreement and recoup past overcharges paid.	7. Concur with the recommendation but do not concur with the finding. The labor rates were established and reviewed in the beginning of the project and inflationary adjustments of those rates in the subsequent years were reviewed by staff and approved by City Council during the yearly Tier 1 approval process. Staff checked the increase to ensure they did not exceed a labor price index issued by a leading national agency. These rates were then presented to City Council and approved at or near the beginning of every fiscal year.
The City did not provide any documentation that cost estimates for construction prepared by the CM were reviewed or analyzed for reasonableness by City personnel.	8. City staff should review and document the reasonableness of cost estimates prepared by the CM.	8. Do not concur with the finding or the recommendation. The City, as any owner, usually relies on the design engineer to provide estimates of cost. City staff does review the engineer's

stimates which are included in a Council Agenda Package. These packages are reviewed and signed staff and forwarded to City Coun Montgomery Watson Harza Ame (MWHA) was the design engineer a member of the expansion team, in provided preliminary cost estimates proved to be very accurate when compared to the fin of the work. Estimates are only prease a guideline to prepare for future and are not part of the costs we pay based on bids and actual work completed. 9. Charges to the City for Tier 2 (Design) included a 6% administrative fee charged by MWHA on all subcontracts and a 6% handling fee charged by the CM (KBR) 9. Determine whether this double charging of administrative fees is in compliance with the contract, discontinue the practice if necessary and recoup any past overcharges paid. 9. Concur with the recommendation do not concur with the finding. The was not double charged an administrative fee. All charges for the Tier Two (design) work authorization were done in accordance with the Mass not double billing. In general practice, contract or and per the terms of each individual work authorization. There was no double billing. In general practice, contractors are allowed to mark-up their subs quotes in order to cover their resubs quotes in order to		Finding	July 2006	international)
cstimates which are included in a Council Agenda Package. These packages are reviewed and signer staff and forwarded to City Coun Montgomery Watson Harza Ame (MWHA) was the design engineer a member of the expansion team, a provided preliminary cost estimate These estimates proved to be very accurate when compared to the fin of the work. Estimates are only pre as a guideline to prepare for future and are not part of the costs we pay pay based on bids and actual work completed. 9. Charges to the City for Tier 2 (Design) included a 6% administrative fee charged by MWHA on all subcontracts and a 6% handling fee charged by the CM (KBR) 9. Determine whether this double charging of contract, discontinue the practice if necessary and recoup any past overcharges paid. 9. Concur with the recommendation do not concur with the finding. The vas not double charged an administrative fee. All charges for the City for Tier Two (design) work authorization. There was no double billing. In general practice, contractors are allowed to mark-up their subs quotes in order to cover their reason.			Recommendation	I Daniel Control of the Control of t
packages are reviewed and signet staff and forwarded to City Coun Montgomery Watson Harza Ame (MWHA) was the design engineer a member of the expansion team, to provided preliminary cost estimate These estimates proved to be very accurate when compared to the fin of the work. Estimates are only provided not the fin of the work. Estimates are only provided preliminary cost estimates proved to be very accurate when compared to the fin of the work. Estimates are only provided preliminary cost estimates proved to be very as a guideline to prepare for future and are not part of the costs we pay pay based on bids and actual work completed. 9. Determine whether this double charging of contract, discontinue the practice if necessary and recoup any past overcharges paid. 9. Concur with the recommendation do not concur with the finding. The was not double charged an administrative fee. All charges for the Tier Two (design) work authorization were done in accordance with the Mas Contract and per the terms of each individual work authorization. There was no double billing. In general practice, contractors are allowed to mark-up their subs quotes in order to cover their reverse quotes in order to	1			Response
Master Contract that prohibits the contractors from marking up their second tier subcontractors, nor should there be. The contractors are responsible for the performance of the perform		MWHA on all subcontracts and a 6% handling fee charged by the CM (KRR)	and recoup any past overcharges paid.	9. Concur with the recommendation but do not concur with the finding. The City was not double charged an administrative fee. All charges for the Tier Two (design) work authorization were done in accordance with the Master Contract and per the terms of each individual work authorization. There was no double billing. In general practice, contractors are allowed to mark-up their subs quotes in order to cover their responsibility for their subs performance. There is nothing in the Master Contract that prohibits the contractors from marking up their second tier subcontractors, nor should there be. The second responsibility for should

-	Finding	Recommendation	Response
			agreed that the Construction Manager would not be allowed to charge the 6% administrative fee on the Engineer's (MWHA) 6% administrative fee. After the assignment of the contract from Kellogg Brown & Root (KBR) to Montgomery Watson Harza Constructors (MWHC), it was further agreed that the MWHC would not add 6% administrative fee for any of the direct MWHA work or its administrative fees.
10.	After KBR declined to obtain required bonds, MWHC became the CM and entered into a "Separate Agreement" with KBR. This practice may be in violation of Florida Statute 287.	10. Review the legality of the "Separate Agreement" between MWHC and KBR and if needed take steps to come into compliance with FS 287.	10. Concur with the recommendation but do not concur with the finding. The assignment of the Kellogg Brown & Root (KBR) contract to Montgomery Watson Harza Constructors (MWHC) was reviewed by the City Attorney's Office and approved by the City Council. This finding refers to a separate agreement between MWHC and KBR to which the City is not a party to. We have asked the City Attorney's Office to review this finding.
1.	Based upon the "Separate Agreement" between MWHC and KBR, MWHC added two employees to the project when they assumed the role of CM for construction and charged them to the City. According to the "Partial Assignment & Contract Amendment" language, all costs incurred as a direct result of the Assignment were to be bourn by KBR/MWHC.	11. If the additional employees are found by the City Attorney's Office to be outside of eligible costs due to contract language, discontinue payment and recoup past costs paid.	11. Concur with the recommendation but do not concur with the finding. The City does concur that if the City Attorney's Office finds that the added employees were in violation of the contract, we should recoup those costs. The City does not feel that is the case. We have documents that were sent from Montgomery Watson Harza

2393444823

-	Finding	July 2006 Recommendation	
-			Response
12.	KBR used temporary agency labor and billed them to the City as their employees rather than as a subcontractor causing the City to incur additional costs.		Constructors (MWHC) to the City at the time of the assignment indicating their intent to add two employees. One of the employees filled a position that has been vacated by a previous Kellogg Brown & Root project engineer, and the other position was scheduled to be added at some time in the future per the Construction Managers staffing plan. The staffing plan showed that as the program moved forward, staffing would increase due to the number and size of projects. Unnecessary costs associated with the added employees were not incurred. 12. Partially concur with the finding and do not concur with the recommendation. The City agrees that temporary employees should not be billed using the same labor rates as regular (full-time) employees and adjustments will be made in future projects. Part of the issue is that temporary labor was not addressed in the Master Contract. The City disagrees with the concept of billing the temporary employees as "subcontractors." The Construction Manager (CM) provides overhead and support (such as: office space, telephone, electric, etc.) while a subcontractors.
			manager [CN] provides over

		Recommendation	Response
			Tresponse
13.	- Citali Cilibiovee tuncel		current Program Man
	agency invoices were marked as "non-reimb" or "other- un-billable labor".	reviewed prior to payment of invoices. If ambiguous labeling is contained, the City should question the appropriateness of the cost and document any explanations.	worked by position and reviewed that information however individual timesheets are not required. Steps have already been implemented to ensure that all back-up for invoices is provided and reviewed by staff prior to issuing any payments. Staff has requested the Construction Manager to provide an explanation for the to
	Many of the subcontractors did not maintain he required insurance limits as specified in heir contracts.	14. The City should require the CM to provide documentation that all subcontractors are insured in the contracted amounts.	invoices which were marked as "non-reimb" or "other-um-billable labor". 14. Concur with the recommendation but do not concur with the finding. The Construction Manager should provide all documentation for insurance from the subcontractors. Although the agreement between the Construction Manager and their subcontractors is not subject to City approval, the issue of insurance is relevant to protecting the credibility of the subcontractor selection process. The City has already taken steps to ensure we have all documentation for insurance on ll upcoming projects. The City has had iscussions with the Construction fanager concerning an Owners ontrolled Insurance Program (OCIP) hich would include the Construction

	Finding	Recommendation	Response
	The state of the same of the s		Manager and their subcontractors.
15.	Authorizations for staff did not coincide with the titles contained on the invoices and/or time sheet summary.	15. The City should compare charged rates to those provided for in the contract and question the charging of positions that are different from the contract. Any discrepancies should be resolved and documented.	15. Concur with the recommendation bu
6.	the subsenting to the many zero the mature of		16. Concur with the recommendation but do not concur with the finding. The City reviews all Project Deviation Notices (PDN's) and Change Orders in detail. There is an established process for review of PDN's and Change Orders. The Construction Manager receives the PDN request from the subcontractor and then negotiates with the sub to attain the lowest cost possible. The Construction Manager then provides the PDN and back, when applicable, to the City for review. If the City does not agree with the PDN for various reasons, such as the cost should not be charged to the City, there is insufficient backup, or the amount is not reasonable, then the PDN is rejected and sent back to the

Construction Manager with a letter explaining why it has been rejected some cases the Construction Manager with a letter explaining why it has been rejected and can revise and resubmit the requestion will go through the same verting process. If the PDN is approved, in otated in the appropriate box on form, signed by the Utility Extension Manager and sent back to the Construction Manager with a letter approval. Change Orders are han much the same way except that Construction Manager are supproved in the proposal. Change Orders are han much the same way except that Construction Manager has approved the change. Once an approved PDN or Change Order is received by the Construction Manager, they issue a change order to their subcontractor construction fracter boxes. Multiple change orders were issued totaling rearly should be carefully canged to the construction manager, they issue a change order to their subcontractor construction fracter boxes. Multiple change orders were issued totaling rearly canged to the conceiliations should be done and reviewed to a concurrence of their subcontractor of the conceiliations should be done and reviewed to a concurrence of the conceiliations should be corrected. 17. All costs should be carefully canged to the conceiliations should be done and reviewed to the concurrence of their subcontractor of their subcontractor of their subcontractor of the conceiliations should be conceined to the conceiliations should be corrected.	Finding	July 2:06	
Construction Manager with a let explaining why it has been reject some cases the Construction Manager with a let explaining why it has been reject some cases the Construction Manager with a letter with the property of the PDN is approved; it will go through the same vetting process. If the PDN is approved; notated in the appropriate box on form, signed by the Utility Extension Manager and sent back to the Construction Manager with a letter approval. Change Orders are han much the same way except that Construction Manager has approved to change. Once an approved PDN or Change Order is received by the Construction Manager, they issue a change order were issued totaling really changed or derivation of meter boxes. Multiple change orders were issued totaling really changed to the correct assessment area. Periodic reconciliations should be done and reviewed to acdition, not all costs charged to the project could be accounted for. 17. All costs should be carefully changed to the cross through the finding. We that all costs should the carefully change or derivative the finding. We that all costs should the carefully changed to the cross through the finding. We that all costs should the correct entity, but we disagree any finding that these controls are malready in place. We brown the carefully change any finding that these controls are malready in place.		Recommendation	Ragrona
The original scope of work for SW2 omitted the installation of meter boxes. Multiple change orders were issued totaling rearly \$400,000 and were charged to SW2. In acdition, not all costs charged to the project could be accounted for. The original scope of work for SW2 omitted the installation of meter boxes. Multiple change orders were issued totaling rearly \$400,000 and were charged to SW2. In acdition, not all costs charged to the project could be accounted for. The original scope of work for SW2 omitted the installation of meter boxes. Multiple change orders were issued totaling rearly \$400,000 and were charged to SW2. In acdition, not all costs charged to the project could be accounted for.			response
charged only their appropriate costs. Meter boxes for Southwest Three, additional storm drains, sidewalks, pavement widening, repair works.	the installation of meter boxes. Multiple change orders were issued totaling really \$400,000 and were charged to \$W2. In acdition, not all costs charged to the real	reconciliations should be done and reviewed to ensure this is occurring. Any discrepancies found should be corrected.	Construction Manager with a letter explaining why it has been rejected. I some cases the Construction Manager can revise and resubmit the request an it will go through the same vetting process. If the PDN is approved, it is notated in the appropriate box on the form, signed by the Utility Extension Manager and sent back to the Construction Manager with a letter of approval. Change Orders are handled much the same way except that Council approval is required after the Utility Extension Manager has approved the change. Once an approved PDN or Change Order is received by the Construction Manager, they issue a change order to their subcontractor. 17. Concur with the recommendation but do not concur with the finding. We agree that all costs should be carefully charged to the correct entity, but we disagree with any finding that these controls are not already in place. We have strong controls in place to ensure that the assessment areas and other entities are charged only their appropriate costs. Meter boxes for Southwest The

Finding	Recommendation	Response
Light of the control		
		budgets using purchase orders and proper account strings. The Southwest Three meter boxes were not omitted fro that assessment. They were not part of the original scope of work. The City made a change to the design for subsequent projects, which would include the installation of meter boxes as part of a program to eliminate potential cross-connections. Meter boxes were included in the Southwest Two assessment, which followed the Southwest Three project. Since the Southwest Three contract was being closed out, the Southwest Two contract provided a means for the City to have the Southwest Three meter boxes furnished and installed. The boxes, however, were not charged to the Southwest Two assessment. They merely were installed under that contract. The charges for the Southwest Three meter boxes were paid for by the Utilities Division, Water and Sewer Fund.